

PASDEC PROCEDURE FOR SELECTION OF QUARRIES

- Advertisement in national newspapers for development of marble & granite quarries of mine owners/ lease owners. **(15 days)**
- Processing of received applications of mine owners. **(7 days)**
- Desktop study. Collection of all available geo data from concern departments GSP, DGMM etc. **(5 days)**
- Short listing of applications/ Letter to applicant regarding acceptance / decline of application **(3 days)**
- Arrangement of field visits schedule of short listed areas. Preparing of geo technical reports of visited area, including all information about geological structure, colour, joints cracks, topography, accessibility & local political environment. **(10 days)**
- If report is encouraging then 2nd field visit for collection of samples for preparing tiles, preparing of cultivation plan, geological mapping. Samples for chemical analysis & bulk samples. **(10 days)**
- Collection of market analysis report market price, demand etc of collected tiles sample from that deposit. **(3 days)**
- Preparing of feasibility report including all financial cost etc. **(7 days)**
- Presentation of project in BOD PASDEC meeting for final approval. **(7 days)**
- If approved, Agreement deed with mine/ lease owners for JVs, per ton basis or rental **(5 days)**
- Core drilling. **(1 month)**
- Final report submission. **(7 days)**
- Deployment of machinery and starting of quarry operations. **(10 days)**

Total Time: 3 months (90 days)

Selection of Quarries (Flow Chart)

